Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Palm Concepcion Coal-Fired Power Plant Unit II	Coal	Palm Concepcion Power Corp.	Brgy. Nipa, Concepcion, Iloilo	Iloilo	VI	135.000	Sep-2030	Dec-2030	With issued Letter of Non-Coverage from the Coal Moratorium Potential COD delay due to completion of NGCP Western Luzon schedule 1 Project.
Therma Visayas, Inc. Coal - Fired Power Plant Expansion Project	Coal	Therma Visayas, Inc.	Sitio Looc, Barangay Bato, Toledo City, Cebu	Cebu	VII	169.000	Dec-2027	Aug-2028	With issued Letter of Non-Coverage from the Coal Moratorium
Vista Alegre Solar Power Project	Solar	Amatera Renewable Energy Corporation	Bacolod City, Negros Occidental	Negros Occidental	NIR	50.100	Aug-2025	Oct-2026	Ongoing COC/PAO application (Target COC Release : September 2026); COC/PAO: Pending issuance of Business Permit
Bacolod Solar Power Project	Solar	Negros PH Solar Inc.	Bacolod City, Negros Occidental	Negros Occidental	NIR	117.120	Nov-2026	Feb-2027	Construction - 90% T&C - 0% WP period: Mar 2023 - Feb 2028 Phase 1
Daanbantayan Solar Power Project	Solar	Acciona Energia Philippines, Inc. (formerly Freya Renewables Inc.)	Daanbantayan, Cebu	Cebu	VII	150.000	Apr-2027	Feb-2029	GEA-4 winner
Luna Solar Power Project	Solar	South Cleanergy Inc.	Cadiz City, Negros Occidental	Negros Occidental	NIR	120.000	Jun-2028	Mar-2028	GEA-4 winner
Ubay Solar Power Project	Solar	Ubay Solar Corp.	Ubay, Bohol	Bohol	VII	137.480	Sep-2026	Mar-2028	Construction Progress: 10%
1MW SAMELCO - Calbayog Solar Power Project	Solar	Samar I Electric Cooperative, Inc.	Carayman, Calbayog	Samar	VIII	1.050	Mar-2025	Dec-2026	Construction - 100% T&C - 95% WESM Registration - 0% COC Application - 40%
1MW SAMELCO II - Paranas SPP	Solar	Samar II Electric Cooperative, Inc.	Paranas, Samar	Samar	VIII	1.050	Apr-2025	Dec-2026	Construction - 94% T&C - 85% WESM Registration - 0% COC Application - 0% WP Period: Feb 2023 - Feb 2028
Ajuy 1 Solar Power Plant Project	Solar	Joy-Nostalg Solaris Incorporated	Brgy. Tipacla, Ajuy Iloilo	Iloilo	VI	14.000	Apr-2026	Nov-2026	Construction - 91% T&C - 0% WESM Registration - 0% GEA-2 Phase 1
Ajuy 1 Solar Power Project	Solar	Joy-Nostalg Solaris Incorporated	Ajuy, Iloilo	Iloilo	VI	23.967	Aug-2028	Dec-2028	GEA-4 winner Phase 2
Barotac Viejo Solar Power Project	Solar	Magallanes Solar Energy Corp.	Barotac Viejo, Iloilo	Iloilo	VI	67.000	Aug-2027	Dec-2027	GEA-4 winner
Bohol Solar Power Project	Solar	Isla Este Renewables Corporation (formerly Bohol Renewable Power Corp.)	Ubay, Bohol	Bohol	VII	17.500	Aug-2028	Dec-2028	GEA-4 winner
Cadiz 1 Solar Power Plant	Solar	Basic Energy Corporation	Cadiz City, Negros Occidental	Negros Occidental	NIR	43.410	Aug-2026	Dec-2026	GEA-4 winner No SEOC yet With an issued Certificate of Authority to transition to SEOC
Cadiz City Solar Power Project	Solar	Puente Al Sol Inc.	Cadiz City, Negros Occidental	Negros Occidental	NIR	96.000	Jul-2026	Jan-2027	Construction - 100% T&C - 0% WESM Registration - 0% COC Application - 0%
Earthlight Concepcion Solar Power Project	Solar	Joy-Nostalg Solaris Incorporated	Concepcion, Iloilo	Iloilo	VI	30.400	Aug-2027	Dec-2027	GEA-4 winner No SEOC yet With an issued Certificate of Authority to transition to SEOC. Phase 1
Earthlight San Fernando Barotac Viejo Solar Power Project (Phase 1)	Solar	Joy-Nostalg Solaris Incorporated	Barotac Viejo, Iloilo	Iloilo	VI	55.500	Aug-2028	Dec-2028	GEA-4 winner No SEOC yet With an issued Certificate of Authority to transition to SEOC. Phase 1
Earthlight San Fernando Barotac Viejo Solar Power Project (Phase 2)	Solar	Joy-Nostalg Solaris Incorporated	Barotac Viejo, Iloilo	Iloilo	VI	55.500	Aug-2029	Dec-2029	GEA-4 winner Phase 2
Ilog Solar Power Project	Solar	Western Visayas Solar Energy Corp.	Ilog, Negros Occidental	Negros Occidental	NIR	140.100	Aug-2028	Dec-2028	GEA-4 winner

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Isabel Solar Power Plant	Solar	Urban Energy Development Corp.	Isabel, Leyte	Leyte	VIII	76.650	Feb-2029	Jun-2029	GEA-4 winner No SEOC yet With an issued Certificate of Authority to transition to SEOC
Luca Solar Power Project	Solar	Apolaki Eight Inc.	Barangay Luca, Ajuy, Iloilo	Iloilo	VI	40.000	Sep-2026	Dec-2027	Construction - 0% T&C - 0% WESM Registration - 0% GEA-2
Luca Solar Power Project (Phase 2)	Solar	Apolaki Eight Inc.	Ajuy and Barotac Viejo, Iloilo	Iloilo	VI	13.380	Aug-2029	Dec-2029	GEA-4 winner Phase 2
Panitan Solar Power Project	Solar	EcoSolar Energy Corporation	Panitan, Capiz	Capiz	VI	70.080	Sep-2028	Jan-2029	GEA-4 winner No SEOC yet With an issued Certificate of Authority to transition to SEOC
Sagay Solar on Water PV Power Plant	Solar	LakeSun Energy Inc.	Sagay City, Negros Occidental	Negros Occidental	NIR	70.000	Aug-2027	Dec-2027	GEA-4 winner
San Isidro Solar Power Poject (Phase 2)	Solar	San Isidro Solar Power Corp.	San Isidro, Leyte	Leyte	VIII	112.000	Jun-2026	Oct-2026	Construction - 83.46% T&C - 0% WESM Registration - 0% COC Application - 0% Phase 2 WP Period: Dec 2022 - Dec 2027
San Miguel Solar Power Project	Solar	Sunpalo Solar Energy, Inc.	San Miguel, Leyte	Leyte	VIII	150.000	Aug-2027	Dec-2027	GEA-4 winner
Sikatuna Solar Power Project	Solar	Bohol Solar Energy Inc.	Sikatuna and Balilihan, Bohol	Bohol	VII	37.884	Aug-2026	Dec-2026	GEA-4 winner
Silay 2a Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	30.000	Jul-2026	Dec-2026	Project Status: Completed Construction Construction: 100% Off taker: GEA 2 With financial closing: Yes Remarks: (As of 12 Feb 2026) - Awaiting NGCP interim connection approval - 16th AdHo for Transmission: Citicore already backfeeding to the grid. NGCP will assist in testing the facilities and target to complete T&C by 1st week of March
Silay 2b Solar Power Project	Solar	Citicore Solar Negros Occidental 2, Inc.	Silay City, Negros Occidental	Negros Occidental	NIR	20.000	Jul-2026	Dec-2026	Project Status: Completed Construction Construction: 100% Off taker: GEA 2 With financial closing: Yes Remarks: (As of 31 Jan 2026) - Awaiting NGCP interim connection approval - 16th AdHo for Transmission: Citicore already backfeeding to the grid. NGCP will assist in testing the facilities and target to complete T&C by 1st week of March
Silay 2C Solar Power Project (Phase 1)	Solar	Citicore Renewable Energy Corporation	Silay City, Negros Occidental	Negros Occidental	NIR	38.000	Aug-2027	Dec-2027	GEA-4 winner No SEOC yet With an issued Certificate of Authority to transition to SEOC. Phase 1
Silay 2C Solar Power Project (Phase 2)	Solar	Citicore Renewable Energy Corporation	Silay City, Negros Occidental	Negros Occidental	NIR	33.420	Sep-2027	Jan-2028	GEA-4 winner No SEOC yet With an issued Certificate of Authority to transition to SEOC. Phase 2
Silay 2D Solar Power Project	Solar	Citicore Renewable Energy Corporation	Silay City, Negros Occidental	Negros Occidental	NIR	35.710	Oct-2028	Dec-2026	GEA-4 winner No SEOC yet With an issued Certificate of Authority to transition to SEOC. Phase 1
Silay Solar on Water PV Power Plant	Solar	Limnelios Inc.	Silay, Negros Occidental	Negros Occidental	NIR	64.000	Aug-2028	Dec-2028	GEA-4 winner
Victorias Solar Power Plant	Solar	Victorias Green Energy Corp.	Victorias City, Negros Occidental	Negros Occidental	NIR	85.000	Aug-2028	Dec-2028	GEA-4 winner
Viejo Iloilo Solar Power Project	Solar	JICA Power and Development Corporation	Barotac Viejo, Iloilo	Iloilo	VI	158.400	Aug-2028	Dec-2028	GEA-4 winner
Zamboanguita Solar Power Project	Solar	Zamboanguita Solar Power Corporation	Zamboanguita and Siaton, Negros Oriental	Negros Oriental	NIR	50.000	Aug-2027	Dec-2027	GEA-4 winner

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Alegria Wind Power Project	Wind	MC Project Solutions Inc.	Alegria, Cebu	Cebu	VII	100.000	Nov-2028	Jul-2032	
Bais Wind Project	Wind	Envision Energy Philippines Corporation	Bais City, Negros Oriental	Negros Oriental	NIR	150.000	26 Oct. 29	Nov-2033	
Lavezares Wind Project	Wind	Envision Energy Philippines Corporation	Lavezares, Rosario, Victoria, Allen, Northern Samar	Northern Samar	VIII	200.000	Oct-2028	Mar-2028	
Leyte Wind Project	Wind	Envision Energy Philippines Corporation	Leyte and Capoocan, Leyte	Leyte	VIII	200.000	Oct-2028	Nov-2033	
Bago Wind Power Project	Wind	Bago-Negros Energy Corporation	Bago City , Negros Occidental	Negros Occidental	NIR	150.000	Oct-2028	Dec-2028	Under GEA-2 (Offered capacity of 150.000MW); Under Pre-development Stage; On 27 November 2024, the assignment of WESC from FirstMaxpower International Corporation (FMIC) to Bago-Negros Energy Corporation (BNEC) was approved. Still does not have a request for the assignment of GEA COA from FMIC to BNEC. With approved assignment of GEA COA from FMIC to BNEC. Extension of DCD from 26 December 2026 to 26 August
Bohol 2 Anda Wind Power Project	WInd	Blue Haven Windkraft Corporation	Anda, Bohol	Bohol	VII	50.000	Nov-2027	Dec-2027	- One of the Winning Bidder for GEA-4, for issuance of COA upon approval of the Secretary.
Cauayan Wind Project	Wind	Envision Energy Philippines Corporation	Cauayan, Negros Occidetal	Negros Occidental	NIR	200.000	Oct-2027	Dec-2027	
Gemini Wind Power Project	Wind	Gemini Wind Energy Corp.	San Isidro, Northern Samar and Calbayog City, Samar	Northern Samar and Samar	VIII	304.000	Nov-2026	Dec-2026	Under GEA-2 (Offered capacity of 200.000MW); Covered by valid WESC and COR. Under Pre-development Stage It can be noted that last 22 August 2024, GWEC applied for a new clearance for SIS but was denied last 30 August 2024 as their capacity is originally 200.000MW but on their application it becomes 304.000MW. GWEC was advised to provide in formal writing if they really intent to amend their capacty. With request for an increase in project capacity from
Iloilo CW 1 Wind Power Project	Wind	Citicore Wind Iloilo 1 Inc.	Maasin, Alimodian, Leon, San Miguel, Oton, and Tigbauan, Iloilo	Iloilo	VI	152.000	Nov-2026	Dec-2028	Under GEA-2 (Offered capacity of 152.000MW); Under Pre-Development Stage On 19 September 2024, the assignment of WESC from Citicore Wind Energy Corporation (CWEC) to Citicore Wind Iloilo 1Inc. (CWI1I) was approved; On 28 January 2025, the assignment of the Green Energy Auction (GEA) Certificate of Award (COA) No. GEA2-W2023-10-010 from CWEC to CWI1I was approved.
Northern Wind Power Project	Wind	Econergy Renewable Power Philippines Inc.	Located across various barangays and municipalities in the Province of Northern Samar	Samar	VIII	100.000	Oct-2027	Dec-2027	GEA-4 Winning Bidder Offered Capacity: 100.000 MW DCD: 31 Dec 2027 Price Offer: 6.0679 Php/kWh Testing and commissioning was based on 60 days before the offered Delivery Commencement Date under GEA.
Bao Hydroelectric Power Project	Hydro	LEYECO V	Kanangga, Leyte	Leyte	VIII	2.000	Sep-2026	Sep-2026	Project Status: Ongoing Construction Construction: 66.25%
Binahaan Hydroelectric Power Project	Hydro	Dumduma Bacoy Power Corporation	Jaro, Leyte	Leyte	VIII	4.570	Dec-2027	Dec-2027	- 24.50% as of January 2026
Binalbagan 1	Hydro	Almana Power Corporation	Canlaon City, Negros Oriental	Negros Oriental	NIR	5.300	Dec-2026	Dec-2028	- Certificate of Confirmation of Commerciality is under FIT System - 19% as of September 2025
Igbulo (Bais) Hydroelectric Power Project	Hydro	Century Peak Energy Corporation	Igbaras, Iloilo	Iloilo	VI	8.100	Sep-2026	Oct-2026	- For Testing and Commissioning - Awaiting for the approval of PCATC
Lower Buhid	Hydro	Buhid Hydroenergy Corporation	Maydolong, Eastern Samar	Samar	VIII	20.000	Dec-2026	Dec-2026	- 51.3% as of March 2026
3 MW Biomass Cogeneration Plant Project (Phase 2: 3MW)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct-2025	TBD	- 85% project completion of Phase II; construction activities is expected to commence in 2nd quarter 2025. - Ongoing evaluation of request for Forced Majuere
3 MW Biomass Cogeneration Power Plant Project (3 MW Phase 1)	Biomass	HDJ Bayawan Agri-Venture Corporation	Bayawan City, Negros Oriental	Negros Oriental	NIR	3.000	Oct-2025	TBD	- Operational for own-use of its Phase I (3MW) - 98% completed construction of its interconnection facility. - Ongoing evaluation of request for Forced Majuere

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
93-MW Biomass Cogeneration Plant (30-MW Expansion Project)	Biomass	Victorias Milling Company, Inc.	Victorias City, Negros Occidental	Negros Occidental	NIR	30.000	May-2026	Dec-2026	-100% Completed Construction - Completed Testing and Commissioning Scheduled on 12-14 May 2026 -NGCP: For Issuance of FCATC
Bago Binary Geothermal Power Plant (formerly Northern Negros Geothermal Project)	Geothermal	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	5.645	Sep-2026	Jun-2027	With issued Letter of Non-Coverage from the Coal Moratorium
Enerhiya Delas Islas I Battery Energy Storage Project	Stand Alone BESS	Megawatt Solutions Inc.	Amlan, Negros Oriental	Negros Oriental	NIR	40.000	Aug-2027	Dec-2027	Awaiting the connection agreements with the NGCP.
Carmen Battery Energy Storage System Phase 2	Stand Alone BESS	Toledo Energy Development Corporation	Brgy. Don Andres Soriano, Toledo City, Cebu	Cebu	VII	28.000	Aug-2026	Oct-2026	Ongoing PAO/COC Application
Silay 2A Battery Energy Storage System	Stand Alone BESS	Citicore Renewable Energy Corporation	Barangays Eustaquio Lopez and Rizal, City of Silay	Negros Occidental	NIR	30.240	Jul-2026	Dec-2026	
The Ark- Barotac Viejo BESS	Stand Alone BESS	The Ark Green Dynamic Resources Corp.	Barangay San Juan, Municipality of Barotac Viejo, Iloilo	Iloilo	VI	20.000	Oct-2026	Dec-2026	
Bohol Battery Energy Storage Power Plant	Stand Alone BESS	SPC Island Power Corporation	Brgy. Dampas, Tagbilaran City, Bohol	Bohol	VII	30.000	Jun-2026	Sep-2026	Ongoing Construction
Panay Battery Energy Storage Power Plant	Stand Alone BESS	SPC Island Power Corporation	Brgy. Tabugon, Dingle, Iloilo	Iloilo	VI	49.900	May-2026	Oct-2026	1. Market Condition 2. SIS/FS Completion 3. ECC Issuance
Calbayog Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Brgy. Carayman, Calbayog, Samar	Samar	VIII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Compostela Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Compostela, Cebu	Cebu	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Dingle Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Dingle, Iloilo	Iloilo	VI	20.000	Oct-2026	Sep-2027	Construction - 0% T&C - 0% WESM Registration - 25% COC Application - 0% GEA-2 WP Period: Dec 2023 - Dec 2028
EAUC Energy Storage System Project	Stand Alone BESS	East Asia Utilities Corporation	Lapu-lapu City, Cebu	Cebu	VII	30.000	Apr-2026	Oct-2026	Ongoing PCATC application
Mactan Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Mactan, Cebu	Cebu	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Nabas Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Nabas, Antique	Antique	VI	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Northern Negros Energy Storage System	Stand Alone BESS	Energy Development Corporation	Brgy. Mailum, Bago, Negros Occidental	Negros Occidental	NIR	30.000	Jul-2026	Dec-2029	Ongoing Construction
Samboan Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Samboan, Cebu	Cebu	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
San Carlos Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	San Carlos City, Negros Occidental	Negros Occidental	NIR	20.000	Sep-2027	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Tabango Battery Energy Storage System	Stand Alone BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	Jun-2026	Oct-2026	Ongoing T&C
Tabango Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Tabango, Leyte	Leyte	VIII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Toledo Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Toledo City, Cebu	Cebu	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement

Name of the Project	Plant Type	Company Name	Location	Province	Region	Installed/ Rated Capacity (MW)	Target Testing and Commissioning	Target Commercial Operation	Remarks / Issues Encountered During Project Development
Ubay Battery Energy Storage System Phase 2	Stand Alone BESS	SMGP BESS Power Inc.	Ubay, Bohol	Bohol	VII	20.000	TBD	TBD	On hold due to the anticipated ASPA CSP was put on hold thus, the projects that is projected to join the CSP was also put on hold until further notice of NGCP for the additional Ancillary Service requirement
Panitan Energy Storage Project	Stand Alone BESS	EcoSolar Energy Corporation	Panitan	Capiz	VI	20.000	Aug-2026	Dec-2026	Construction: 80% For Mechanical Completion Ceremony on 23 July 2026 in Capiz (Usec. Marasigan to provide DOE Message) Next step – Completion of construction; PCATC to proceed with T&C